Winterstoke Road replacement bridge scheme




Site map


- Temporary pedestrian and utility bridge
- Area for improvements
- Compound and access area
- Short term works area, which will take place towards the end of the project.



Winterstoke Road replacement bridge scheme









Winterstoke Road replacement bridge scheme








Drawing of new bridge





Drawing showing new bridge's foundations












- Set up site compound.
- Construct the approaches to the temporary combined pedestrian & services bridge.
- Construct temporary combined pedestrian and services bridge during railway possession.
- Divert services onto the temporary bridge.
- Divert pedestrians onto the temporary bridge & close the road.




STAGE 2

Demolish the existing bridge in a railway possession

Reprofile ditch to suit new culvert position.


Construct access or continue necessary excavations and install piling platforms.

- Commence excavation and reducing existing abutments height to the required levels.
- Detailed sequence of bridge demolition & temporary track protection to be developed by others. Construct temporary barrier / fence 3m from the south rail.




STAGE 4

- Construct new substructure including the reconstruction of the retained abutments.
 - Commence approach embankment structures.
- Complete new bank seats.
- Construct bearing shelf access platforms (extending on top of the existing abutments) during possession.



STAGE 5

- Erect the bridge steelwork during rules of the route working (Erect girders in pairs. Central span first). Complete connections to the outer spans and bracing.
- Install bridge deck permanent formwork, during rules of the route working.
- Place deck reinforcement and concrete deck (activities undertaken outside of possessions TBC with NR).
- Install pre-cast concrete bride parapets in rules of the route.
- Complete approach embankment structures.
- Construct finishes waterproofing, surfacing, ducts, barriers, fencing.
- Relocate services from the temporary bridge onto the permanent bridge.



- Complete finishes lighting columns, lines and signs and re-open Winterstoke Road.
- Relocate pedestrian routes over new bridge.
- Remove temporary bridge and approach structures during railway possessions. Reinstate / enhance landscaping.
- Undertake remedial works and repairs to existing abutments (north abutment during rules of the route).

OPYRIGHT RAMBOLL UK LIMITED. ALL RIGHTS RESERVED. THIS DOCUMENT PURPOSES CONNECTED WITH THE PROJECT ONLY. IT SHOULD NOT BE RELIED UPON BY ANY OTHER PARTY OR USED FOR ANY OTHER PURPOSE. RAMBOLL ACCEPTS NO RESPONSIBILITY OR LIABILITY WHICH MAY ARISE FROM RELIANCE OR USE OF THIS DOCUMENT OR THE DATA CONTAINED HEREIN BY ANY OTHER PARTY OR FOR ANY OTHER PURPOSE.

This drawing shall only be used for the design element in the drawing title.

- . Contractor to determine temporary works requirements / a safe method of working in accordance with Network
- All work carried out during normal hours unless identified as a railway rules of the route working or a railway

HEALTH AND SAFETY SYMBOLS LEGEND INDICATES A RESIDUAL RISK REQUIRING A COMPULSORY ACTION

(i) CONVEYS INFORMATION ABOUT A RESIDUAL RISK

INDICATES A RESIDUAL RISK REQUIRING A SPECIFIC ACTION TO BE AVOIDED

WARNS OF A RESIDUAL RISK OR INFORMATION THAT IS UNUSUAL AND CANNOT BE DESIGNED OUT INDICATES AN ENVIRONMENTAL HAZARD

SITE RELATED & CONSTRUCTION RISKS

A6- Existing buried services are located on the site and will change in position as the construction progresses. Buried services are to be identified by the contractor on site together with a permit to dig system. A8-The existing vertical road profile does not comply with current design standards (there is a blind summit on the road restricting visibility). Prior to Winterstoke Road being closed there is a risk road vehicles do not have a safe stopping distance to hazards in the road.

A11- An asbestos survey of the existing bridge has not yet been undertaken. A survey should be carried out prior

DEMOLITION & ENVIRONMENTAL RISKS F2- Ecology Assessment identifies reptiles on site. Reptiles

to be re-located prior to site clearance. The table above is provided to assist the Principal Contractor to fulfil their obligations under the Construction Design & Management Regulations, 2015. It does not include residua it absolve the Principal Contractor of his legal responsibilities. For further hazard and risk information, refer to designer's risk assessment EV20-RAM-EN-XX-RR-EV-0001.

SAFETY HEALTH AND ENVIRONMENTAL INFORMATION BOX

P05	Redrawn	02/09 2025	CB DV	РВ	
P04	For Approval. Update for VE design	01//12 2023	JT SC	РВ	
P03	For Approval	29/04 2022	MJC IB	РВ	
P02	For Approval	17/01 2022	CB IB	РВ	
P01	For Approval	09/11 2021	CB AC	РВ	
Rev	Description	Date	By Chk	Арр	
	·				1

S4 - Suitable for Stage Approval

WINTERSTOKE BRIDGE REPLACEMENT







PROPOSED OVERBRIDGE CONSTRUCTION SEQUENCE

ŀ	Drawing No: EV20-RAM-ZZ	Rev:		
	Project No:	Scale (@A1):	Drawn:	Date:
	1620009758	N.T.S.	CB	Nov. '21

Install bored piles.